COMPLETION REPORT

1	Name of work	**Construction of CC roads and other works at Chikkasandra colony in Ward No.12, Shettyhalli Sub Division, Ward No.12-Shettyhalli**
2	Sanctioned estimate No.& date	**CE/DZ/TS/61/19-20 Dated.16/11/2019**
3	Head of Account which is Chargeable & Job Code	**P-3727, 012-20-000010**
4	Entrustment order No. & Date	**EE/DD/WO/ /19-20 Dated.18/01/2020**
5	Time stipulated for completion of the work.	**60 Days**
6	Name of the Contractor	**KRIDL**
7	Date of of Commencement of Work	
8	Completion Date of Work	Date: 16-12-2024.
9	Measurements recorded in	MB No. 4908/16-17 Page No. 490732 to 490735
10	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....	MB No. Page No.
11	Name of the Officer/official in charge of the work — Assistant Engineer	Krishnamurthy. S. N.
	Assistant Executive Engineer	Jagardhan.

Sanctioned Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
10000000.00	**9767569.00**	-	232431.00	-

1 Certified that the above work has been completed with in the stipulated time noted in the work order.

2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.

3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.12

Assistant Executive Engineer
Shettyhalli Sub Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Executive Engineer
Dasarahalli Division

ಮುಖ್ಯ ಅಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.